GOVERNMENT OF ANDHRA PRADESH
A B S T R A C T

PR & RD Dept. – PMGSY – Ph-XI – Visakhapatnam District – G.Madugula (M) – P.No.AP1918-P-17 consisting of 5 works viz. (i) Road from Kokkirapalli to Vantlamamidi; (ii) R/F Kokkirapalli to Kakarapalli; (iii) R/F Kokkirapalli to Bodda gondi; (iv) R/F Vennelakota road to Kinagari; and (v) R/F Devarapalli to Vennelakota – 2nd Extension of Agreement Time (EOAT) up to 15.06.2021 i.e. for 441 days without liquidated damages – Accorded – Orders – Issued.

- -

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.RT.No. 263 **Dated: 19-05-2021.**

Read the following:-

1.G.O.Ms.No.60, PR & RD (Progs-II) Dept., dt:28.05.2018.
2.Proc No.AEE8/PMGSY (Phase –XI)/Package No.AP1918-P-17, dt.02.03.2020 of District Collector, Visakhapatnam.
3.From the Engineer-in-Chief, PR., A.P., Vijayawada letter No.W12/AP1918-P17/Boddagandi/VSP/Police Blocks/2018, Dt.09.04.2021.

....

O R D E R:-

In the G.O. first read above, the following 5 works were sanctioned in G.Madugula (M), Visakhapatnam District under PMGSY Phase-XI Package No. AP1918-P-17 as shown below:-

S.No.	Name of the Work	Est. Cost (Lakhs)	Length (km)
1	R/F Kokkirapalli to Vantlamamidi	173.65	3.25
2	R/F Kokkirapalli to Kakarapalli	41.67	1.04
3	R/F Kokkirapalli to Bodda gondi	228.55	3.64
4	R/F Vennelakota Road to Kinagari	57.83	1.40
5	R/F Devarapalli to Vennelakota	347.13	4.40
	Total	**848.83**	**13.73 km**

2. The above works were entrusted to M/S Sudhakara Infratech Pvt. Ltd., Somajiguda, @ 13.58% Excess over the estimate rates of 2018-19 SoR on 08.10.2018 with date fixed for completion as 07.10.2019 and EOAT was granted up to 31.03.2020, vide Proceedings second read above.

3. In the letter third read above, the Engineer-in-Chief, PR., A.P., Vijayawada has furnished proposals for 2nd Extension of Agreement Time (EoAT) up to 15.06.2021 i.e. 441 days without liquidated damages for the 5 works viz. (i) Road from Kokkirapalli to Vantlamamidi; (ii) R/F Kokkirapalli to Kakarapalli; (iii) R/F Kokkirapalli to Bodda gondi; (iv) R/F Vennelakota road to Kinagari; and (v) R/F Devarapalli to Vennelakota under Package No. AP 1918-P17 in G.Madugula (M), Visakhapatnam District sanctioned under PMGSY Ph.XI (2018-19).

4. In the circumstances explained above, Government, after careful examination, hereby accord 2nd Extension of Agreement Time (EoAT) up to 15.06.2021 i.e. 441 days without liquidated damages for the 5 works viz. (i) Road from Kokkirapalli to Vantlamamidi; (ii) R/F Kokkirapalli to Kakarapalli; (iii) R/F Kokkirapalli to Bodda gondi; (iv) R/F Vennelakota road to Kinagari; and (v) R/F Devarapalli to Vennelakota under Package No. AP 1918-P17 in G.Madugula (M), Visakhapatnam District as the delay cannot be attributable to Contractors.

(P.T.O)

5. The Engineer-in-Chief, PR., A.P., Vijayawada shall take further necessary action in the matter accordingly.

6. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

GOPAL KRISHNA DWIVEDI
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, PR., A.P., Vijayawada
The Superintending Engineer, PR Circle, Visakhapatnam
Copy to:-
The P.S. to M (PR & RD, G&M)
The P.S. to Prl. Secy. to Govt., PR & RD Dept
Sc/Sf.,

//FORWARDED:BY ORDER//

SECTION OFFICER